


802030037



Field Report

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started Sept. 8.....1988

Completed Sept. 9.....1988

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Government of Yukon	W/W	Dawson Airport
	88-1A-34	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Travel to Dempster Corner	Sept. 8	5:00	8:30	3.5
			Travel to Air Port setup	Sept 9	8:00	9:00	1
0	6	silt	fine sand	"	9:00	1:00	4
6	40	sand	Gr. Blds. Cobs.	"	1:00	4:00	3
			set screen Developer	"	4:00	5:00	1
			move off to corner	"			

Rcd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
37	6		

Remarks:

1-shoe
 1-6" Tricone
 18 slot screen &
 2' riser - Pecker - 4 7/8" bit pin
 20 GPM.

Static Level	Total Rig Time	hrs.
Ground Level 15' 6"	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
 TITLE.....

CLIENT.....
 TITLE.....

Willow Printers
 Les
 Travis
 Lorry