



Coffee Creek Gold
Project #: A362-4

Drilling Started : May 5,2015
Install Completed : May 5,2015
Drilling Diameter(s) : 4.5 "
Total Depth : 5.94 mbgs
Completion Depth : 5.90 mbgs

Drilling Method : Casing Advance ODEX
Drilling Company : Northspan
Supervised By : JH (Lorax)
Logged By : Kaminak
Checked By : LF

Depth (m)	Elev. (masl)	ODEX Casing: pulled PVC Stickup: 0.55 m ags Top of PVC: 810.30 m asl	Easting: 585,683.0 m Northing: 6,976,037.9 m Elevation: 809.75 m asl Survey Type: RTK GPS	Depth (m)	<p>Water Level: frozen @ 3.79 m (8-Jul-15) No free water in well</p>
		LITHOLOGY			
0		OVERBURDEN-Colluvium *Organic material.		0	
809		OVERBURDEN *Gravel, boulders.		1	
808		OVERBURDEN *Sand, silt and gravel. Moisture observed on fines at 2.3 m.		2	
807		OVERBURDEN *Brown silt, sand, gravel.		3	
806		SCHIST *Harder drilling, dusty.		4	
805		End of hole at 5.94 m (19.5 ft) *Comment from supervising hydrogeologist. Datum: UTM NAD83 Zone 7		5	
804				6	
803				7	