

by L. Pigage

005066

	N	E		
	914731.53	584431.85	3355.67	-90°
88F-01	8703.15	13929.95		
	914749.46	584411.43	3553.19	-90°
88F-02	8861.03	13864.21		
*	914751.12	584411.89	3721.47	-78° @ Az 065°
88F-03	8472.50	13869.44		
	914653.12	584396.17	3723.18	-90°
88F-04	8446.72	13810.71		
	914743.45	584379.43	3699.60	-90°
88F-05	8743.67	13758.19		
	914658.89	584390.36	3712.00	-90°
+	8564.28	13792.60		
	914691.62	584389.33	3711.90	-66° @ Az 225°
88F-06	8573.29	13789.32		
	914651.40	584408.84	3722.97	-66° @ Az 225°
88F-07	8440.73	13852.27		
	914692.23	584328.73	3897.40	-80° @ Az 045°
88F-08	8440.73	13852.27		
	914740.77	584376.56	3698.45	-65° @ Az 225°
Δ	8576.90	13590.40		
	914740.77	584376.56	3698.45	-65° @ Az 225°
88F-09	8576.90	13590.40		
	914740.77	584376.56	3698.45	-65° @ Az 225°
88F-10	8734.97	13748.69		
	914740.77	584376.56	3698.45	-65° @ Az 225°
88F-11	7748.99	14344.17		
	914740.77	584376.56	3790.39	-90°
88F-12	7515.00	14703.00		
	914740.77	584376.56	3821.5	-90°
88F-13	7712.13	14696.85		
	914740.77	584376.56	3788.72	-90°
88F-14	7600.00	14790.00		
	914740.77	584376.56	3787.00	-65° @ Az 225°
88F-15	7600.00	14790.00		
	914740.77	584376.56	3787.00	-50° @ Az 225°
88F-16	7665.00	14455.00		
	914740.77	584376.56	3794.50	-90°
88F-17	7665.00	14455.00		
	914740.77	584376.56	3794.50	-60° @ Az 225°
88F-18	7810.00	14525.00		
	914740.77	584376.56	3790.00	-90°

NOTES

- * Drilled at wrong Azimuth (should be 045°)
- + Drilled at wrong angle (stopped at 60 ft)
- Δ Mud seam forecast stopping hole at 126 ft - gained info from 88F-07
- Rocks falling on shack (stopped hole at 26 ft) - gained info from 88F-14
- ☐ Currently drilling
- Proposed sites (if budget holds out !!)