

AGIP "A" + "B" and DICKSON "VIC"

DIAMOND DRILL HOLE DATA - OPTIONED PROPERTIES

007018

MONTH OF JUNE, 1986

MONTH	PROPERTY	D. DRILL HOLE NO.	FOOTAGE DRILLED		LOCATION				ULTIMATE DEPTH		REMARKS
			meters	feet	LAT.	DEP	BEARING	DIP	meters	feet	
JUNE/86	AGIP "A" (LATER)	YL-86-01	99.7	327	2+80 S	6+39 E	280°	-45°	99.7	327	
		-02	62.4	*1 204.7	1+33 S	2+20 E	102°	-45	62.4	204.7	*1 shift report is 200 ft. invoiced 200 ft.
		-03	76.6	252	1+33 S	2+19 E	102°	-75	76.6	252	
		-04	89.3	293	3+58 S	4+73 E	160°	-45	89.3	293	
		-05	53.3	175	2+14 S	2+38 E	105°	-45	53.3	175	
		-06	70.1	230 ^{1/2}	3+56 S	4+73 E	—	-90	70.1	230	*2 shift report 229' invoiced 229'
		-07	13.7	45	2+15 S	2+35 E	285	-55	13.7	45	
		-08	8.2	27	0+37 N	1+26 E	115	-45	8.2	27	
		-09	122.8	403	3+58 S	4+72 E	256°	-45	122.8	403	
		-10	3.0	11	0+36 N	1+25 E	115	-60°	3.0	11	
		-11	143.9	472	0+32 S	1+53 E	072	-45°	143.9	472	
		-12	29.0	95	3+58 S	4+74 E	—	-45°	29.0	95	
		-13	96.3	316	0+52 S	4+45 E	060°	-45°	96.3	316	
		-14	65.8	215	0+84 N	3+86 E	165°	-50°	65.8	215	
				3065.7							
JUNE/86	AGIP "B" (SAID/THE)	YS-86-01	141.4	463.8 ^{3/4}	11+00 N	3+89.5 W	137°	-45°	141.4	463.8	*3 shift report 437' (433.2') invoiced 437'
JUNE/86	DICKSON (VIC)	YV-86-01	150	492	5+08 N	21+27 E	163°	-45°	150	492	
		-02	73.76	242	7+65 N	21+00 E	160°	-49°	136.2	447	End of Hole #2 @ 447' (136.2')
				734							
TOTAL IN JUNE FOR AGIP "A" + "B" + DICKSON "VIC"				4263.5							

Date: _____

AGIP "B" and DICKSON "VIC"

DIAMOND DRILL HOLE DATA - OPTICATED PROPERTIES

MONTH OF JULY, 1986

MONTH	PROPERTY	D. DRILL HOLE No.	FOOTAGE DRILLED		LOCATION		BEARING	DIP	ULTIMATE HOLE DEPTH		REMARKS
			meters	feet	LAT.	LONG			metre	feet	
July/86	AGIP "B" (SHO/TRE)	YB-86-02		385	8+00 ^N	3+79.5 ^W	138°	-45°	117.4	385	
		-03		233	7+00 ^N	5+15 ^{W?}	138°	-45	71.0	233	? location not confirmed.
		-04		468	5+00 ^{N?}	5+50 ^{W?}	155°	-45	142.6	468	? " " "
		-05		193	28+00 ^N	1+43 ^E	135°	-44	58.8	193	
		-06		480	28+00 ^N	1+19 ^E	135°	-60	146.3	480	
		-07		128	26+65 ^N	2+00 ^E	337°	-42	39.0	128	
		-08		294	28+00 ^N	2+35 ^E	315°	-61	89.6	294	
		-09		324	26+97 ^N	1+00 ^E	142°	-45	98.8	324	END Hole #9 @ 324'
				<u>2505</u>							
July/86	DICKSON "VIC"	YV-86-02	62.5	205	7+65 ^N	21+00 ^E	160	-49°	136.2	447	JUNE 30 footage @ 242'
		-03	107.6	353	9+00 ^N	20+78 ^E	160	-47°	107.6	353	Drill core log 1250105 107.3'
		-04	173.7	570	2+64 ^N	17+40 ^E	146	-48°	173.7	570	
		-05	140.2	460	1+66 ^N	16+96 ^E	343	-47°	140.2	460	
		-06	48.8	160	1+85 ^N	17+32 ^E	326	-47°	48.8	160	
		-07	14.6	48	1+84 ^N	17+32 ^E	326	-74°	14.6	48	
		-08	63.7	209	3+42 ^N	20+65 ^E	160	-47°	63.7	209	
		-09	64.1	210	2+90 ^N	20+00 ^E	340	-45°	64.1	210	
				<u>2215</u>							
TOTAL	IN JULY/86 FOR AGIP "B" and DICKSON "VIC"			4720							

Date :

FOOTAGES OF DIAMOND DRILLING COMPLETED DURING AUG/86 + SEPT/86
 Info. from DEUCOR Sept. 8/86

MONTH	PROPERTY	D.D. HOLE No	FOOTAGE DRILLED		U.K. HOLE DEPTH
			meters	feet	
AUG.	DICKSON "Vic"	YV-86-10		188'	188
		-11		223	223
		-12		221	221
		-13		<u>181</u>	<u>181</u>
			813	813	
SEPT.	DICKSON "Vic"	YV-86-14		270	270
		-15		198	198
		-16		178 to Sept 5?	
		-17			
		-18			



atlas commercial printers

1360 FRANCES STREET, VANCOUVER, B.C. 255-8444

	Vic D.D. Aug	HALE No	FEET
		10	188'
		11	223
		12	221
		13	181
	// Total Aug. = 813 ft		
Sept		14	270
		15	198
		16	178 ? End of Hole?
		17	
		18	
			T = 646