

020723

HEAD OFFICE  
TOKYO · JAPAN

THE DOWA MINING CO., LTD.

VANCOUVER OFFICE

SUITE 1102 - 1111 WEST HASTINGS ST. - VANCOUVER, B.C., CANADA V6E 2J3

*Yoshida*  
*Vangorda*  
*20*

TELEX: D4-507886  
DOWAMICO VCR

TELEPHONE: (604) 688-8228  
CABLE: DOWAMICO-VANCOUVER

December 19, 1974.

Kerr Addison Mines Limited  
405 Fidelity Life Building  
1112 West Pender Street  
Vancouver, B. C.

Attention: Mr. W.M. Sirola

Gentlemen:

Re: Vangorda/Swim Lake Property

V.J.	
D.P.H.	
S.H.	<input checked="" type="checkbox"/>
M.H.R.	<input checked="" type="checkbox"/>
T.D.B.I.	<input checked="" type="checkbox"/>
R.D.S.	
G.R.	
T.M.D.	

*2*

In accordance with our telephone conversation concerning the captioned subject, recently, we would like to inform you that our drilling and work at your Vangorda/Swim Lake property, based on the mutual agreement with your Kerr Addison and our Dowa Mining, was completed on December 13th, 1974.

Our drilling was operated as per reported working plan and schedule. One drill hole in Swim Lake however, was not carried out because of weather conditions. We are enclosing the results of our drilling.

Core samples totaling about 1.2 tons has been shipped to Dowa's laboratory in Japan. We will inform you the results of the metallurgical test as soon as possible, when it is available.

We would like to say thank you for your help and it will be highly appreciated if you make cooperation in the future.

Yours truly,

THE DOWA MINING CO., LTD.

H. Nakazawa  
General Manager  
Vancouver Office

HN/sh  
Enclosure

cc: Mr. Rowswell - Kerr Addison Mines  
Mr. Asada - Mitsubishi Canada Trt.  
Mr. Yanagawa - Mitsubishi Canada Vcr.

*Copy*

Vangorda/Swim Lake Drilling

	<u>Depth in Feet</u>	<u>Ore in Feet</u>	<u>Length of Ore</u>	<u>Depth of Initial Planned</u>	<u>Core Length</u>
<u>Vangorda</u>					
DO-1	76.6	53.0-76.6	23.6	100.0	74'
DO-2	312.6	141.0-312.6	171.6	300.0	132.0
		70.0-120.0	50.0		
DO-3	250.0	135.0-250.0	115.0	250.0	120.0
			165.0		
		102.0-132.0	30.0		
DO-4	201.0	135.0-201.0	66.0	200.0	170.0
			96.0		
DO-5	157.0	68.0-157.0	89.0	150	34
DO-6	151.0	55.0-140.0	85.0	150	30
		26.0-48.0	22.0		
DO-7	153.0	74.0-94.0	20.0	150	50
		148.0-153.0	5.0		
			47.0		
	1,301.20		677.2	1,300.0	610.0
<hr/>					
<u>Swim</u>					
DO-11	183.0	90.0-183.0	93.0	200	75
DO-12	252.0	90.0-252.0	162.0	250	78
DO-13	177.0	110.0-177.0	67.0	250	52
DO-14	354.0	150.0-354.0	204.0	350	84
DO-15	(give up)			250	76
	966.0		526.0	1,300	365
<hr/>					
Total	2,267.20		<u>1,203.2</u>	2,600	<u>975'</u>
					+228.2'