



STRIPPING PROGRAM

Giants 1 to 10 inclusive will be set on a tailings cleared area. Drainage will be maintained along the left limit by bringing the area surrounding giant 10 to grade first and then working the grade progressively upstream to Giant 1.

Giants 12 to 16 inclusive will work on an area partially opened up last year. The runoff drainage will by-pass the thawing pump pond by working the grade from Giant 13 upstream.

Giants 11 and 17 will first blow tailings off the stripping area the reset in their permanent positions.

Giants 18 to 20 inclusive will work on a partially stripped area.

The ground lying between the drain and the left limit dredge limit is fairly uniformly covered with scattered shallow tailings with a few heavy piles. The giants in that area will advance from the drain blowing these tailings toward and outside the dredge limit. After which they will be set in their regular position.

Giants 40 and 45 will be set first in a temporary position for stacking a rather large tailings pile against the main pipe line. When this is completed they will be set in their regular position.

Giant 57 will advance downstream opening up new ground.

Giants 58 and 59 will successively blow the tailings toward the left limit until they are off the area to be stripped.

**LEGEND**

- No. Drill Hole
- Original Depth of Muck
- Pipe Line 1st Position
- Pipe Line 2nd Position
- Pipe Line Advanced or Retreated in Direction Shown
- Giant Standard Setup
- Giant Cowsby Setup
- Dredge Limit and Required Top of Bank
- Limit of Shallow Stripping
- Limit of Completed Stripping
- Creeks and Drains
- Drift Tailings

YUKON CONS. GOLD CORP. LTD.  
 Dawson, Y.T.  
 No. 10 STRIPPING LAYOUT  
 1939 SEASON  
 Drawn by: ANN WALKER Scale 1"=100ft.  
 Traced by: A.M.N.  
 Date: Jan 1939  
 Revised:  
**No 3517**