



LEGEND

- Required Top of Bank
- - - Present Dredge Limit
- Present Top of Bank
- - - Stripping Completed
- ▨ Tailings on Muck
- ▨ Shallow Limit of Stripping
- ▬ Roads - Creeks - Drains
- ▬ Pipe Lines - 1st Step
- ▬ " " - 2nd Step
- ▬ " " - 3rd Step

Where stripping is to be started late in season pipe lines are shown in red on tracing instead of black. Arrows indicate advancing pipe lines.

● Giant. ○ 455 Prospect drill hole with number above and feet of muck at right.

⊕ Valve.

Giants 1 to 27 are to be set up as soon as equipment is available. They will remain in place until all surrounding muck is stripped to grade, after which, the muck underlying the giants and pipe lines will be removed by secondary set-ups, not shown, or as the pipe lines are retreated. As fast as equipment is available from the first set-ups, giants 28 to 54 will be set up and treated in the same manner as giants 1 to 27. No variations are to be made from this plan except as local conditions make them necessary, and then only after consultation. All stripping possible, will be done in the 1935 thawing area after thawing has been carried far enough ahead. The set-ups for this work are not shown, and will have to be arranged on the ground.

YUKON CONS. GOLD CORP. LTD.
 DAWSON, Y.T.

STRIPPING & THAWING LAYOUT
 GRANVILLE PROJECT
 SEASON 1935

Drawn by H. S. STAFF
 Checked by C. A. D.
 Date February 2nd 1935.
 Revised

SCALE 1" = 100'