

001428

MINING DAYS= 91

HEADING	DIMENSIONS		QRTL Y SCHED		GRADE			COMMENTS
	HT.	W	ADV.	TONNES	% Pb	% Zn	Ag	
SA 800	14.0	16.0	80	1971	3.95	6.26	61	
SF 100	14.0	15.0	30	693	4.18	6.28	70	SG-SF100 BRKTHRU FOR HAULAGE & ACCESS
SF 200	14.0	16.0	250	6160	4.18	6.28	70	
SF 300	12.5	16.0	80	1760	4.18	6.28	70	
SOUTH H	14.0	16.0	160	3942	4.18	6.28	70	
SH 300	14.0	16.0	190	4682	4.18	6.28	70	
SH 400	14.0	16.0	250	6160	4.18	6.28	70	
SH 500	14.0	16.0	80	1971	4.18	6.28	70	
SH 600	14.0	16.0	110	2710	4.18	6.28	70	
SH 700	14.0	16.0	110	2710	4.18	6.28	70	
SH 800	14.0	16.0	130	3203	4.18	6.28	70	
SH 900	14.0	16.0	90	2218	4.18	6.28	70	
SOUTH N	16.0	18.0	220	6970	4.36	7.89	50	
SN 50	14.0	18.0	120	3326	4.36	7.89	50	
SN 400	16.0	18.0	190	6019	4.36	7.89	50	
SN 600	16.0	18.0	260	8237	4.36	7.89	50	
SN 800	16.0	18.0	175	5544	4.36	7.89	50	
SOUTH R	14.0	16.0	60	1478	5.43	6.16	53	
SOUTH W	12.5	16.0	105	2310	5.43	6.16	53	
SW BENC	7.0	16.0	120	1478	5.43	6.16	53	SW BENCH TO GET UNDER HW
NB 575	14.0	16.0	75	1848	5.36	8.73	54	
NORTH F	14.0	16.0	30	739	5.36	8.73	54	
				0				
				0				
SUBT. DEVELOPMENT ORE			2915	76131	4.37	6.99	60	
SF100 BNC	6.0	16.0	75	792				SF100 BENCH TO DRIVE SF200
SH 300	14.0	15.0	60	1386				SH300 DRIVE THROUGH "GRABEN"
SK 302	14.0	15.0	22	508				ACCESS TO SK300 BREAST
SL300 BNC	5.0	16.0	50	440				EXTENSION OF SL BNC FOR TRUCK LOAD
SUBT. DEVELOPMENT WST			207	3126				
TOTAL DEVELOPMENT			3122	79257				
SA 200 RMS	16.0	30.0	210.0	11088	3.95	6.26	61	INCLUDES 3600 T OF 9' BENCH
SA/B ROOMS	16.0	30.0	115.0	6072	3.95	6.26	61	INCLUDES 600 T OF 6' BACK SLASH
SC/D ROOMS	16.0	30.0	75.0	3960	4.48	7.15	51	INCLUDES 1900 T OF 8' BACK SLASH
SF ROOMS	16.0	30.0	160.0	8448	4.18	6.28	70	
SG/H ROOMS	16.0	30.0	190.0	10032	4.18	6.28	70	
SI ROOMS	16.0	30.0	220.0	11616	5.43	6.16	53	INCLUDES 3500 T OF >4' BENCH (8-9')
SK ROOMS	16.0	30.0	79.0	4171	3.72	5.82	48	INCLUDES 2600 T OF 15' BREAST (SK300)
SL ROOMS	16.0	30.0	300.0	15840	4.11	6.93	57	INCLUDES 3700 T OF >4' BE. & B. SL.
SN ROOMS	16.0	30.0	190.0	10032	4.36	7.89	50	
SP ROOMS	16.0	30.0	150.0	7920	5.43	6.16	53	INCLUDES 1730 T OF BE >4'
NB ROOMS	16.0	30.0	640.0	33792	5.36	8.73	54	INCLUDES 3600 T OF >4' BE. & B. SL.
	0.0	0.0	0.0	0				
	0.0	0.0	0.0	0				
SUBT. PRODUCTION ORE			2329	122971	4.67	7.16	57	
TOTAL ORE			9050	199102	4.56	7.09	58	
TOTAL WASTE			142	3126				ORE TONS/DAY 2188 % DEV. ORE = 38
								FT. ADV./DAY 101
TOTAL BREAK			9192	202228				WST TONS/DAY 34 % PRODUCTION ORE = 62

APPROVAL:

CURRAUGH:

C.M.D.:

