

003475

FILE # PHRES:WRJ
17-Apr-90

CURRASH REBOUNDERS IN
GEOLOGY DEPARTMENT

TOTAL FARD PIT
SURF

(DEPT) [REDACTED] 90 (MAR 29)

FB908 MODEL @ 95% RECOVERY						BLASTHOLES			BLASTHOLE VS MODEL		
HEAVY	GRADE	VOL BCY	t/BCY	tonnes	Pb+Zn%	VOL BCY	t/BCY	tonnes	Pb+Zn%	tonnes	Pb+Zn%
3810	+6X	31	3.07	95	5.90	4,322	3.00	12,967	11.20	12,972	1.50
70	5-6X	0	0.00	0	0.00	421	3.00	1,263	5.10	1,263	5.10
3490	3-5X	31	2.76	86	3.52	0	3.00	0		(86)	-3.52
	WASTE	265,833	2.07	551,420		261,174	2.07	541,710		(9,710)	
TOTAL +5X		31	3.07	95	5.92	4,743		14,230	10.64	14,139	1.64
TOTAL Mat'l		265,917	2.07	551,600		261,917		555,940		8,340	
3670	+6X	0	0.03	0	0.00	0	3.00	0	0.00	(0)	0.00
	5-6X	0	0.03	0	0.00	0	3.00	0	0.00	(0)	0.00
	3-5X	62	3.29	143	3.54	0	3.00	0	0.00	(143)	-3.54
	WASTE	1,018	2.08	2,118		1,080	2.08	2,247		130	
TOTAL +5X		0	0.03	0	0.00	0		0	ERR	(0)	ERR
TOTAL Mat'l		1,080	2.09	2,260		1,080		2,247		(13)	
3650	+6X	373	2.88	1,074	7.45	0	3.00	0	0.00	(1,074)	-7.45
	5-6X	136	3.05	475	5.61	0	3.00	0	0.00	(475)	-5.61
	3-5X	0	0.03	0	0.00	0	3.00	0	0.00	(0)	0.00
	WASTE	617	2.13	1,312		1,146	2.13	2,435		1,124	
TOTAL +5X		329	2.93	1,549	6.88	0		0	ERR	(1,549)	ERR
TOTAL Mat'l		1,146	2.50	2,860		1,146		2,435		(425)	
3630	+6X	5,100	2.99	15,248	7.99	0	3.00	0	0.00	(15,248)	-7.99
	5-6X	746	2.83	2,109	5.83	0	3.00	0	0.00	(2,109)	-5.83
	3-5X	529	3.05	1,615	4.51	0	3.00	0	0.00	(1,615)	-4.51
	WASTE	8,160	2.09	17,029		14,535	2.09	30,334		13,305	
TOTAL +5X		5,847	2.97	17,357	7.73	0		0	ERR	(17,357)	ERR
TOTAL Mat'l		14,535	2.49	36,000		14,535		30,334		(15,666)	

LOOK AT WHY THIS HAPPENS

FILE#8-PHREC.WR1
17-Apr-90

SURRACH REBOURGES INC.
GEOLOGY DEPARTMENT
F.A.R.D. PIT RECONCILIATION
JANUARY 1 1990 TO MARCH 31 1990

FB90B MODEL @ 95% RECOVERY						BLASTHOLES				BLASTHOLE VS MODEL	
BENCH	GRADE	VOL BCY	t/BCY	tonnes	Pb+Zn%	VOL BCY	t/BCY	tonnes	Pb+Zn%	tonnes	Pb+Zn%
3610	+6X	30,695	2.93	90,051	7.76	0	3.00	0	0.00	(90,051)	-7.76
	5-6X	5,536	2.92	16,150	5.67	0	3.00	0	0.00	(16,150)	-5.67
	3-5X	0	0.03	0	0.00	0	3.00	0	0.00	(0)	0.00
	WASTE	11,990	2.19	26,250		48,221	2.19	105,570		79,321	
TOTAL +5X		36,231	2.93	106,201	7.44	0		0	ERR	(106,201)	ERR
TOTAL Mat'l		48,221	2.75	132,450		48,221		105,570		(26,880)	
3590	+6X	17,944	3.05	54,701	8.97	0	3.00	0	0.00	(54,701)	-8.97
	5-6X	7,340	2.75	20,207	5.58	1,528	3.00	4,585	5.10	(15,622)	-0.48
	3-5X	20,090	2.91	58,591	4.04	0	3.00	0	0.00	(58,591)	-4.04
	WASTE	11,161	2.34	26,092		55,008	2.34	128,588		102,497	
TOTAL +5X		35,284	2.95	74,908	8.08	1,528		4,585	5.10	(70,323)	-0.88
TOTAL Mat'l		56,536	2.82	159,500		56,536		133,173		(26,327)	
3570	+6X	30,073	2.89	86,811	8.19	46,334	3.00	139,002	7.25	52,191	-0.94
	5-6X	25,595	2.71	69,322	5.42	0	3.00	0	0.00	(69,322)	-5.42
	3-5X	33,059	2.73	90,355	4.26	578	3.00	1,734	4.72	(89,621)	0.46
	WASTE	98,296	2.17	212,813		140,111	2.17	303,344		90,531	
TOTAL +5X		35,668	2.80	156,133	6.96	46,334		139,002	7.25	(117,131)	-0.94
TOTAL Mat'l		187,023	2.46	459,300		187,023		444,080		(115,220)	
3550	+6X	69,632	2.99	208,316	7.48	30,710	3.00	92,129	7.90	(116,187)	0.42
	5-6X	25,097	3.17	79,525	5.55	17,217	3.00	51,651	5.84	(27,874)	0.29
	3-5X	21,923	2.87	62,881	4.20	629	3.00	1,886	4.83	(60,995)	0.63
	WASTE	148,642	2.14	317,499		216,741	2.14	462,959		145,440	
TOTAL +5X		96,729	3.04	287,841	6.95	47,927		143,780	7.25	(144,061)	0.37
TOTAL Mat'l		265,296	2.52	668,220		265,296		608,625		(59,595)	

Handwritten notes:
- Next to 3590: "7.04% Error"
- Next to 3570: "0.46% Error"
- Next to 3550: "0.42% Error"

FILE#5 PHREC-WA1
17-Apr-90

CURRASH RESOURCES INC.
GEOLOGY DEPARTMENT
FARD PIT RECONCILIATION
JANUARY 1990 TO MARCH 31 1990

BENCH	GRADE	F8908 MODEL @ 75% RECOVERY				BLASTHOLES				BLASTHOLE VS MODEL	
		VOL BCY	t/BCY	tonnes	Pb+Zn%	VOL BCY	t/BCY	tonnes	Pb+Zn%	tonnes	Pb+Zn%
3530	+6X	97,311	3.08	300,048	8.70	79,449	3.00	226,336	7.98	(73,712)	-0.72
	5-6X	18,007	2.78	50,075	5.41	30,896	3.00	92,687	5.95	42,613	0.52
	3-5X	33,329	2.93	103,888	4.17	45,787	3.00	137,360	3.80	33,772	-0.58
	WASTE	189,433	2.11	336,830		157,952	2.11	333,700		13,129	
TOTAL +5X		115,317	3.04	350,123	8.23	106,341		319,023	7.38	(31,100)	-0.36
TOTAL Mat'l		310,080	2.55	790,340		310,080		790,083		(457)	
3510	+6X	160,194	3.17	508,041	8.62	121,563	3.00	364,688	8.67	(143,353)	0.06
	5-6X	30,198	3.05	92,234	5.54	44,855	3.00	134,539	5.78	42,324	0.25
	3-5X	42,669	2.57	109,621	4.05	16,833	3.00	50,515	4.09	(59,106)	0.04
	WASTE	115,746	2.17	251,803		165,332	2.17	359,727		108,224	
TOTAL +5X		190,392	3.13	600,277	8.14	166,416		499,247	7.85	(101,030)	0.11
TOTAL Mat'l		343,806	2.76	961,400		343,806		909,489		(51,911)	
3490	+6X	50,754	3.37	171,067	8.46	64,081	3.00	192,242	9.03	21,176	0.37
	5-6X	13,031	3.09	40,299	5.43	14,787	3.00	44,360	5.73	4,061	0.30
	3-5X	27,834	2.87	79,762	4.37	14,360	3.00	43,703	4.02	(136,059)	-0.34
	WASTE	13,057	2.67	37,003		12,041	2.67	32,153		(4,849)	
TOTAL +5X		63,785	3.31	211,366	7.98	78,867		236,602	8.41	25,237	0.52
TOTAL Mat'l		105,476	3.11	328,130		105,476		312,438		(18,672)	

PILING

FILE-8_PNREC.WR1
17-Apr-90

CURRASH RESOURCES INC.
GEOLOGY DEPARTMENT
FARD PIT RECONCILIATION
JANUARY 1 1990 TO MARCH 31 1990

FB908 MODEL # 953 RECOVERY							BLASTHOLES			BLASTHOLE VS MODEL		
BENCH	GRADE	VOL BCY	L/BCY	tonnes	Pb+Zn	VOL BCY	L/BCY	tonnes	Pb+Zn	tonnes	Pb+Zn	
TOTAL	+6X	462,109	3.11	1,435,450	7.95	342,452	3.00	1,027,364	8.36	(408,086)	0.41	
FDR BENCHES	5-6X	125,705	2.95	370,396	5.38	109,702	3.00	329,105	3.81	(41,291)	0.52	
3710-3510	3-5X	181,529	2.79	506,590	4.18	78,399	3.00	235,198	3.80	(271,352)	-0.38	
	WASTE	834,775	2.13	1,779,865		1,073,561	2.14	2,302,767		522,902		
TOTAL +5X		587,813	3.07	1,805,846	7.41	452,156	3.00	1,356,469	7.74	(449,377)	0.43	
TOTAL Mt		1,604,117	2.59	4,072,260		1,604,117	2.43	3,894,434		(197,826)		

15% metal MODEL
1338.13
A.21
104,990
DIF
20,823
27% Down

F9005

15%

tonnes: 1,717,438 @ 7.41 metal = 127,262 = 21% Down

3720