

ANVIL MINING CORPORATION

ORE RESERVES ZONE 1

002292

3710 Bench

~~Phase III~~ 3rd. qtr.
phase II + initial III

Page _____ of _____

Drill Hole	Area Units	Tons (A.U. x K*)	O R E			Remarks	W A S T E		Total Yards
			Grade				Yards (A.U.xC*)	Area Units (x7407.4)	
			Pb	Zn	Comb				
66-08	91.0	85,742	35	54					
72-07	61.5	57,947	18	37					
66-02	254.5	239,795	31	49					
66-33	4.5	4,240	42	7.2					
72-03	131.0	123,431	59	7.5					
65-08	2.5	2,356	51	6.4					
72-08	57.5	54,178	50	6.0					
66-31	134.5	126,729	58	7.5					

Total a*							
Total b*							
Total (a+b)	694,418	42.59					
	+100,000	50.64			for ramp		
Cum Totals							
Cum Totals							
Total (a+b)							

*K = 23555.55, c = 7407.4, a is ore in red blocks, b in orange blocks.