

Developed Ore for Sept., 1974 (Summary)

002735

Bench	Tonnage	% Pb	% Zn	Remarks
3790	355,539	4.7	5.8	} Pyritic Zones Excluded
3830	83,622	2.7	4.5	
3870	28,502	6.0	6.1	
<u>Total</u>	<u>467,663</u>	<u>4.4</u>	<u>5.6</u>	
3790	455,297	4.0	5.0	} Pyritic Zones Included
3830	175,489	2.1	3.2	
3870	28,502	4.4	5.6	
<u>Total</u>	<u>659,288</u>	<u>3.5</u>	<u>4.5</u>	
Wet S.P.	70,000	4.3	6.3	} H.G. STOCKPILES
C.F.S.P.	45,000	3.1	4.9	
<u>Total</u>	<u>115,000</u>	<u>3.8</u>	<u>5.8</u>	
Pit	467,663	4.4	5.6	} Total of H.G. STOCKPILES & 'NONE' PYRITIC ORE ZONES
H.G. S.P.'s	115,000	3.8	5.8	
<u>Total</u>	<u>582,663</u>	<u>4.3</u>	<u>5.6</u>	
Pit	659,288	3.5	4.5	} Total of H.G. STOCKPILES & ALL ORE ZONES
H.G. S.P.'s	115,000	3.8	5.8	
<u>Total</u>	<u>774,288</u>	<u>3.5</u>	<u>4.7</u>	

Developed Ore for Sept., 1974 (3790 Bench)
(35' cut)

Drill Hole	Tonnage	% Pb	% Zn	
70-04	4,122	2.7	4.5	
70-09	1,648	2.2	3.5	
66-15	824	6.9	7.5	
66-08	74,612	3.7	5.0	
72-03	125,728	5.6	6.0	
70-14	7,420	4.5	7.3	
65-08	69,666	6.3	7.5	
72-08	2,267	6.9	7.5	
66-23	55,237	3.0	4.5	
66-23	8,244	3.0	4.5	(10' cut)
72-02	3,062	2.2	5.0	(10' cut)
72-01	2,709	2.2	5.0	(10' cut)
Total (xopyrite)	355,539	4.7	5.8	
Total Pyrite	99,758	1.5	2.0	
Bench Total	455,297	4.0	5.0	

Developed Ore for Sept., 1974

3830 Bench
(40' cut)

Drill Hole	Tonnage	% Pb	% Zn	
66-08	11,307	5.6	7.0	
72-07	21,671	3.3	3.7	
66-04	8,244	2.3	4.6	
70-11	6,124	2.5	4.4	
70-09	36,276	1.5	4.2	
TOTAL (NO PY.)	83,622	2.67	4.50	← No Pyrite
Total Pyrite	91,867	1.5	2.0	
Bench Total	175,489	2.1	3.2	← with Pyrite

Developed Ore for Sept. 1974

(3870 Bench)
(20' cut)

Drill Hole	Tonnage	% Pb	% Zn	
66-02	471	3.1	4.0	
66-22	3,298	2.8	3.3	
72-07	53,235	6.2	6.3	
Total (40' cut)	57,004	6.0	6.1	
Total (20' cut)	28,502	6.0	6.1	← 20' cut