



MIDDLE HUNKER AREA
 DREDGE NO 11 PIT
 X-SECTIONS
 Scale Horz 1"=50' Vert 1"=10'
 Total Cubic Yards 9700
 Cat Bulkiger Hours 266
 Cubic Yards per cat hour 36.5
 Cat Cost per cubic yd 16.4 cts
 Moved material abt 154' Horiz raised abt 8' Vert.

J.D.S.
 Sept 20-1936