MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

B-ID 101110002

Started JUNE 15 1986

Completed JUNE 19 1986

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
PARKS	W/W	KATHLEEN LAKE

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE LOAD - CHANGE Top Drive seal	JUNE 18	8:00	11:30	
			TRAVEL TO SITE	"	11:30	3:00	
0	15'	SHY SAND & gravel	Drill 8" to 20'	"	3:00	6:00	Sign-Lunch 1.5 HRS
15	140	SAND & GRAVEL	DEVELOPE	"	6:00	7:00	1
			TRAVEL	"	7:00	7:30	
			TRAVEL	JUNE 19	8:00	8:30	
			Pull 8" casing - SET SCREEN	"	8:30	9:30	.5 HRS
			DEVELOPE TO 35 GPM	"	9:30	11:30	2
			Pull out - LOAD	"	11:30	12:00	
			TRAVEL TO SITE	"	12:00	12:30	
			PACK - TRAVEL TO SHOP	"	12:30	3:00	

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

36' - 280 WALL 6" casing & shoe
15 slot - 2' Riser - Lead packer - 5 7/8" Bit pin
Developm to 35 G.P.M.
(1) 5 7/8" Bit

Static Level	2'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN JEFF

TITLE ROD

CLIENT

TITLE

Willow Printers