(107071003)

MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

Started Aug. 27 1981
Completed Aug. 28 1981

Acinus

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kluane Tribal Brotherhood	W/W.	Burwash Landing

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Travel to Burwash	Aug 27	12:30	1:00	0.5
			move on set up	"	2:00	3:00	1
0'	4'	silt fine sand		"	3:00	9:00	6.
4'	8'	Gr.					
8'	10'	Clay	Gr.				
10'	32'	Till	Frost at 12' to 177				
32'	39'	clay	silt				
39'	140'	Gr'ly.	till cobbles				
140	157'	Gr'ly till	cob.	Aug 28	8:00	10:30	2.5
157'	174	silt	some Gr.				
174	192	silty	Gr.				
192	200	Gr.					
			setting screen	"	10:30	11:30	1
			Develop	"	11:30	12:30	1
			move off.	"	12:30	1:30	1
			travel to whitehorse.	"	2:00	6:00	4

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
196			

Remarks:

1- drive shoe.
2'-riser lead packer
bottom of 20 slot screen 200'
5 7/8" bit pin
about 30 G.P.M.

STATIC LEVEL		Total Rig Time	hrs.
Ground level	115 rising	Total Standby	hrs.
Top of casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....
George Johnson
841-4274

CLIENT.. John Clark
TITLE.....