109010063

# Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started APRIL 11 1981

Completed APRIL 11 1981

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---|---|
| GUNTHER OLCHESKI. | WATER WELL | CARMACKS |
| GEN. DELIVERY | | |
| CARMACKS. Y.T. | | |

| FORMATION LOG FROM | TO | FORMATION |
|---|---|---|
| 0' | 4' | PEAT |
| 4' | 5' | SAND |
| 5' | 40' | SAND + GRAVEL |

| DESCRIPTION OF WORK | TIME DATE | FROM | TO | HOURS |
|---|---|---|---|---|
| MOVE START Rigs | APRIL 11 | 10:30 | | |
| Move on SET UP | " | 11:30 | 12:30 | |
| | | 12:30 | 2:00 | |
| SET SCREEN | | 2:00 | 2:30 | |
| Develope | | 2:30 | 3:30 | |
| Pull out - LOAD | | 3:30 | 4:00 | |
| TRAVEL To WHSE. | | 4:00 | 6:30 | |

| Rd. of Casing & Pipe Size | Type | Size | Type |
|---|---|---|---|
| Feet | Inch | Feet | Inch |

Remarks:

37' - 6" casing $2100.00

15 SLOT SCREEN set at 40'

2' RISER Pipe

5 3/8 Bit Pin

LEAD PACKER

APROX 15 G.P.M.

| | | | |
|---|---|---|---|
| Static Level | 22' | Total Rig Time | hrs. |
| Ground Level | | Total Standby | hrs. |
| Top Of Casing | | Drilling Mud | sacks |

SIGNATURES

MIDNIGHT SUN JEFF MACKENZIE

TITLE

CLIENT Gunther Olcheski

TITLE

illow Printers