MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

109010064

Started. Aug. 25 .....19.75.
Completed. Aug. 26 .....19.75.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
TRANS NORTH		
TURBO AIR	WATER WELL	CARMACKS Y.T.
		HELECOPTER PAD

FORMATION LOG

FROM	TO	FORMATION
0'	5'	SAND
6'	11'	SLITY SAND
11'	19'	SLITY SAND GRAVEL
19'	22'	GRAVEL SAND
22'	40'	GRAVEL

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE	Aug 25	3:00	10:00	7.0
	Aug 26	7:30	11:00	3.5
BILLED AUG 26/75				

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch
21'			
20'			
41'			

Remarks:

PERFORATED 23' TO 28'
DEVELOPED WITH AIR 2.0 HRS. @ APP 50 G.P.M.
NO PUMP INSTALLED

STATIC LEVEL
Ground level 14' 6"
Top of casing 15' 6"

Total Rig Time 10.5 hrs.
Total Standby hrs.
Drilling Mud 3 sacks

SIGNATURES

MIDNIGHT SUN ....MERY TULL, BRUCE McINTRYR CLIENT.....
TITLE....DRILLER..... HELEPER TITLE.....