Field Report

(109150017)

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started Aug 20 1982

Completed Aug 20 1982

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
FRANK ROBERTS	W/W	PELLY

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE Move on - SET UP	Aug 20	9:00	10:00	
0'	40'	SAND +	Gravel	"	10:00	11:30	
			SET screen	"	11:30	12:00	
			DEVELOPE	"	12:00	1:00	
			Pull out - LOAD - WELD ON CAP	"	1:00	1:30	4½
			DEVELOPED TO 10 G.P.M				

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

36' 250 WALL 6" Casing
1 - 6" Drive Shoe
1 - 15 SLOT screen
1 - 5⅞ BOTTOM
1 - Home MADE PACKER
NO RISER

Static Level	28'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN Jeff

TITLE B. RAD

CLIENT

TITLE

Willow Printers