Field Report (109150021)

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started. Aug. 18 19 82

Completed. Aug. 19 19 82

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
KEEVES + SON	W/W	PELLY CROSSING
WASH HOUSE		

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE TRAVEL TO PELLY	Aug 18	4:30	9:00	4½
			Move on - SET UP	Aug 19	7:00	8:00	1
			EAT BREAKFAST	"	8:00	9:00	
0'	50'	SAND +	Gravel	"	9:00	10:30	
			DEVELOP - MAKE UP SCREEN + INSTALL	"	10:30	11:30	
			DEVELOPE	"	11:30	1:00	
			Pull out - LOAD - WELD ON CAP	"	1:00	1:30	4½
			DEVELOPED TO Aprox. 30 G.P.M.				

Crd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

47' - 219 WALL 6" casing
1 - 6" Drive SHOE
1 - 20 SLOT SCREEN
1 - 2' RISER
1 - LEAD PACKER
1 - 5⅞ BIT PIN BOTTOM

Static Level	26'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN Jeff Brad ..... CLIENT .....

TITLE ..... TITLE .....

Willow Printers