MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

201020038

TYPE

Started. NOV. 7 .....19 78
Completed. NOV. 8 .....19 78

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
AIRPORT TEXACO SER.		
BOX 363	WATER WELL	AIRPORT ROAD
WATSON LAKE, Y.T.		

FORMATION LOG

FROM	TO	FORMATION
0	40	GR + SAND
40		TILL

DESCRIPTION OF WORK	DATE	TIME FROM	TIME TO	HOURS
MOVE	NOV 7	3	4 30	1.5
MOVING + SITE UP				
	NOV 8	7	4	9.0
DRILLING + CASING				

40' DRILLING + CASING AT 25 PER FT 1000.00
25 SLOT SCREEN 500.00
2 HR DEVELOPING AT 85 PER HR 170.00
$1670.00

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6"			
Feet	Inch	Feet	Inch

Remarks:

SCREEN 25 SLOT 4½ BIT SUB 2' RISER
LAND PACKER
AIR DEVELOPED FOR 2 HRS TO ABOUT 10 GPM
BOTTOM OF CASING @ 36'
" " SCREEN @ 40'

21
20
41
- 4
37'

STATIC LEVEL		Total Rig Time	10.5 hrs.
Ground level		Total Standby	hrs.
Top of casing	19'	Drilling Mud	4 sacks

SIGNATURES

MIDNIGHT SUN. MERV. TULL
TITLE.....

CLIENT.....
TITLE.....

MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

Started November 7 1978

Completed November 18 1978

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Airport Texaco Service	Water Well	Airport Road
Box 363		
Watson Lake, Y. T.		

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE	Nov 7	3	4:30	1.5
0	40	gravel and sand		moving and site up Nov 8	7	4	9.0
40		till		drilling and casing			

Rcrd. of Casing & Pipe Size	Type	Size	Type
6"			
Feet	Inch	Feet	Inch
21			
20			
41			
-4			
37'			

Remarks:

screen 25 slot 4½ bit sub 2' risor

air developed for 2 hours to about 10 GPM

bottom of casing at 36'

bottom of screen at 40'

STATIC LEVEL	Total Rig Time 10.5 hrs.
Ground level	Total Standby hrs.
Top of casing 19'	Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN Merv Tull

TITLE

CLIENT

TITLE