Field Report 201020058

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
~~TELEX 036-8496~~ fax 633-5758

Started Sept. 16 1993

Completed Sept. 22 1993

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Old Sign post.	W/W	Frances Ave
Watson Lake		
	93-1A-15	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	DATE	TIME FROM	TO	HOURS
			MOVE				
			Load	Sept. 16	8:00	9:00	1
			travel to watson	"	9:00	3:30	6.5
			move on set up	"	5:30	7:00	1.5
0	82	Gr.	Sand silt	Sept. 17	8:00	1:00	5
82	84	silt	Gr. sand fine sand				
			Develop tell cleaned up	"	1:00	2:00	1
			Trip out move off.	"	2:00	2:30	0.5
			move on set up	Sept. 21	2:00	3:00	1
			cut shoe off.	"	3:00	4:00	1
			set screens	"	4:00	5:00	1
			Develop	"	5:00	8:00	3
			Develop	Sept. 22	8:00	4:00	8
			Recovery test	"	4:00	4:30	0.5
			Trip out move off.	"	4:30	5:00	0.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
77	6		

Remarks: Develop at 100 GPM.
1-odex drive shoe
2-200 slot screens
2' riser & K Packer
5 7/8" bit pin

Static Level		Total Rig Time	hrs.
Ground Level	20'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT Mark Robinson

TITLE.....

Willow Printers