Field Report

20020137

Started May 5 19 91

Completed ..... 19 ....

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kilborn Eng.	water well TH # 2	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move set up	May 7	7:00	9:00	2
0	33	Gr.	sand silt	"	9:00	5:00	8
33	56	silt	Gr. sand				
56	71	Gr.	sand silt				
71	92	silt	sand Gr.				
92	95	Gr.	sand.				
95	108	silt	fine sand Gr.				
108	116	clay	weathered BR.				
116	148	BR	odex to 120'				
			Develop	"	5:00	5:30	0.5
			Trip out	"	5:30	6:00	0.5
			move set up # 3	"	6:00	7:00	1

Crd. of Casing & Pipe Size	Type	Size	Type
5/8			
Feet	Inch	Feet	Inch
21			

Remarks:

1- odex shoe
2' Locking cap.
Name plate

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN .....

TITLE .....

CLIENT W. Hempel, KILBORN

TITLE ENGINEER .....

Willow Printers