MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

Started....Oct. 20.....1977..
Completed....Oct. 21.....19 77....

20102016 Q

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Leo Dionne	Water Well	Watson Lake
		at lake

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
0	1	moss		Oct. 20	7:30	7	11.5
1	16	sandy gravel		moved and drilled			
16	27	silt brown		to 72'6"			
27	43	till sandy		reamed 77/8" to 66'			
43	53	silt					
53	59	till (cream)					
59	65	till (hard rock and clay layers)					
65	70	till rock and clay layers (blue)					
70	72'6"	rock		Oct. 21	7:30	2.00	6.5
				reamed 66' to 71' set 6" casing			
				air developed move to hotel			
			moving to and from Watson Lake				
			drilling and casing to 72' at				
			$22.00 per foot				

Rcrd. of Casing & Pipe Size	Type	Size	Type
"			
Feet	Inch	Feet	Inch
8			
21	1		
21	1		
21	1		
71	3		

Remarks:

Bottom open
Air developed to about 5 GPM
shipped ½ H.P. 230 volt Peabody-Barnes
pump model # 409W52-9 serial # 26360-877

STATIC LEVEL		Total Rig Time	18 hrs.
Ground level		Total Standby	hrs.
Top of casing		Drilling Mud	4 sacks

SIGNATURES

MIDNIGHT SUN.....Merv Tull.....
TITLE.....

CLIENT.....
TITLE.....