MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

Started....June 30.....1972..
#201020172 Completed.....19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Bill Cahoon		
Box 214 Watson Lake, Y. T.	Water Well	Sec. Twp. Rge. W.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE from Watson Lake				
0	1	clay		6/30/72	09:00	12:00	3
1	8	gravel			13:00	18:00	5
8	10	rock					
10	14	gravel		7/1/72	09:00	10:00	1
14	23	clay					
23	27	sand					
27	31	gravel					

Rcrd. of Casing & Pipe			
Size	Type	Size	Type
5	¼" wall		
Feet	Inch	Feet	Inch
20			
12			

Remarks:

Perforated 28-31, bottom open

Bailed at 5 GPM

31' @ 12.00/ft= 372.00

STATIC LEVEL	13'	Total Rig Time	9 hrs.
Ground level	13'	Total Standby	hrs.
Top of casing	13'6"	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....
TITLE..... TITLE.....

KEY TO
FORMATION LOG

rown Clay - br cl
lue Clay - bl cl
and - sd
andy Clay - sdy cl
oft Shale - s shl
ard Rock - hd rk
andstone - ss
ine Gravel - f gr
oulders - bdrs

nvoice No.....

copy

FIELD REPORT

MIDNIGHT SUN

DRILLING CO. LTD.

Mailing Address:
P.O. Box 2106
Whitehorse, Yukon
Phone: 667-4795

Job #201020172 (Month) (Day) (Year)
Started: June 30 1972
Completed.....19.....

#201020172

ME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Bill Cahoon	Water Well	Sec. Twp. Rge. W.
Box 214		
Watson Lake Y.T.		

FORMATION LOG			DESCRIPTION OF WORK	TIME			
OM	TO	FORMATION		Date	From	To	Hours
			Move From Watson Lake				
0	1	CL		6/30/72	09.00	12.00	3
	8	Gravel			13.00	18.00	5
3	10	Rock	31				
0	14	Gravel	12	7/1/72	[illegible]	16.00	1
4	23	Clay	62				
3	27	Sand	31				
7	31	Gravel	372				
			Bill: Bill Cahoon				
			31' of Drilling @ 12.00/ft 372.00				

d. of Casing & Pipe			
ze	Type	Size	Type
	1/4" [illegible]		
et	Inch	Feet	Inch
	0"		
E	0"		

Remarks:

Perforated 25-31, Bottom open
Bailed at 5 G.P.M
372.00

31' @ 12.00/ft : 372.00

Well Cased: Casing to ft. and	Total Big Time (above)	hrs.
Casing from ft. to ft.	Total Standby (above)	hrs.
STATIC LEVEL: 15' from ground level 15'6" from top of casing	Drilling Mud Used (above)	sacks

SIGNATURES

or Midnight Sun..... For Client.....

Driller David Jamieson