MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

201020175

Started SEPT. 22. 19. 74
Completed SEPT. 23. 19. 74

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
G and L Construction	Water Well	Now Shop
Box 439		
Watson Lake		

FORMATION LOG

FROM	TO	FORMATION
0	44	SD. GR. AND COBBLES
44	50	CLAY TILL

DESCRIPTION OF WORK	DATE	TIME FROM	TIME TO	HOURS
MOVE FROM SANDY'S	Sept 22/74	13:00	18:30	5.5
	23/74	07:00	14:30	7.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
5 5/8"	.258 wall		
Feet	**Inch**	**Feet**	**Inch**
20			
20			
10	9"		
50	9"		

Remarks:

Bottom Welded Closed
Bailed at 12 G.P.M.
Perforated from 38'-43'
Development Time 2 HRS

STATIC LEVEL		Total Rig Time	13	hrs.
Ground level	34'	Total Standby	—	hrs.
Top of casing	34' 10"	Drilling Mud	4	sacks

SIGNATURES

MIDNIGHT SUN Merv Tull Driller
TITLE Norman James Helper

CLIENT
TITLE