201160001

Field Report

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

105 A 16

437022;
6737599 ± 100/300 m

Started: Mar. 25 19 92

Completed: Mar. 25 19 92

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Andrew Cable	W/W	Lot #13
		Mendenhall Subdiv.
	92-10-4	

FORMATION LOG FROM	TO	FORMATION
0	6	silt
6	9	Br. sand
9	54	silt Br. sand
54	73	clay
73	105'6"	till
5'6"	106'	Br. sand silt
106	109'6"	BR

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE LOADING	MAR 24			3
Loading	Mar. 25	8:00	9:00	1
move on set up	"	9:00	11:00	2
	"	11:00	5:00	6
set screen	"	5:00	5:30	0.5
Develop	"	5:30	7:00	1.5
move off to shop	"	7:00	8:30	1.5

crd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
107'			

Remarks: 4-6PM
1-odex shoe
15 slot screen
K Packer
5 7/8" bit pin

Static Level		Total Rig Time	hrs.
Ground Level	66' and Rising	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers