MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

B-ID 204030001

Started Aug. 21 19 84

Completed Aug. 23 19 84

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Mount Schookum Mine	W/W	Mount Schookum on Annie Lake Rd.

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE Travel from Carcross cut off	Aug 21	1:00	3:30	
			FIRE – Fix Air Lines	"	3:30	7:00	
			Move Cont.	"	7:00	8:00	
			LOAD WATER – setup –	"	9:00	10:00	
0	17'	BR	Fractured Rock – Drive casing to 17'	Aug 22	7:30	8:30	
			Pullout – put on down hole hammer 5 3/4"	"	8:30	9:00	
17'	240'	BR.	Brown grey Rock with some greenstone	"	9:00 am	10:00 pm	
			hard – Same from 17'-240'				
240'	250'	Br	Same as above	Aug 23	7:30	8:00	
			Develope to 4 G.P.M.		8:00	4:00	
			WATER Between 200'-250' gradual				
			Pullout – LOAD		1:00	2:30	
			Travel to Shop		2:30	6:00	

crd. of Casing & Pipe Size	Type	Size	Type
6"	280W		
Feet	**Inch**	**Feet**	**Inch**
18'	0"		

Remarks: 5 3/4" Hole
1 – Drive Shoe
1 – Well Seal – (Welder was not working put on well seal instead of cap)

Static Level	107'	Total Rig Time	34 hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN [signature]
TITLE Rot

CLIENT
TITLE

Willow Printers