MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

204070010

Started May 30 19 94
Completed May 31 19 94

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Richard Reiber	W/ W/ Coachrosd. 94-1A-7	Lot 1020 Quat 105

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move on set up	May 30	8:00	10:30	2.5
0	16	silt		"	10:30	2:30	4
16	69	fine	sand				
69	75	Gr.	sand				
75	100	Gr	sand silt				
			crew travel	"	2:30	3:30	1
			load	"	3:30	4:00	0.5
			Load	May 31	8:00	8:30	0.5
			crew travel	"	8:30	9:30	1
100	142	Gr.	sand silt	"	9:30	12:30	3
			set screen	"	12:30	1:30	1
			Develop	"	1:30	3:00	1.5
			move off to shop	"	3:00	4:30	1.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
140			

Remarks: 7 GPM
in drive shoe
5 7/8" bit pin
20 slot screen
2' riser K Packer

STATIC LEVEL	Total Rig Time	hrs.
Ground level 118'	Total Standby	hrs.
Top of casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....
TITLE..... TITLE.....