Field Report

105 D 07
511800
6691870 ± 1000
3000m

Started JUNE 17 19.8.

Completed JUNE 17 19.8

204070025

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

(LARRY) 8C-2A-8

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
DAL FRY	W/W	LEWIS LAKE

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE LOAD CASING	JUNE 17	9:00	9:30	
			TRAVEL TO LEWIS LAKE	"	9:30	10:30	
0'	60'	SAND +	gravel with cobbles	"	10:30	1:00	
			SET SCREEN	"	1:00	1:30	
			DEVELOPE TO 20 G.P.M.	"	1:30	4:00	
			Pull out - load - Move off	"	4:00	4:30	

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

55' - 280 WALL - 6" CASING + SHOE
15 SLOT SCREEN - 2' RISER - 5 7/8" BIT PIN - HEAD PIECE

Static Level	35'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN JEFF

TITLE KIRK

CLIENT

TITLE

Willow Printers