Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

105 D 07
204070030
508420
6701630 ± 300/1000 m

Started Oct. 22 19 9?
Completed Oct. 22 19 9?

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Margret Perreault.	W/W	mile 11 carcross R.
	90-1A-45	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move on set up	Oct. 22	8:00	10:30	2.5
0	12	silt		"	10:30	2:00	3.5
12	19	clay	silt				
19	52	silt					
52	75	Gr.	sand silt				
75	82	Gr.	sand some silt				
			set screen Develop	"	2:00	4:30	2.5
			move off to shop	"	4:30	6:00	1.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
80			

Remarks:
1-otex shoe
20 slot
K packer
5 7/8" bit pin
10 GPM

Static Level		Total Rig Time	hrs.
Ground Level	56'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers