MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

File 105D10
#2041005 30
527577 ~~6~~713677 ± 1000 / 3000m

Started SEPT. 30 1983
Completed SEPT. 30 1983

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
BLAINE PATRE	W/W	YUKON River Bridge (SOUTH)

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE LOAD SHOP	SEPT 30	8:00	9:30	
			TRAVEL	"	9:30	10:30	
			SET UP	"	10:30	11:30	
0'	2'	SAND +	Gravel	"	11:30	2:30	
2' -	100'	Fine	silty sand (WET AT 37')	"	2:30		
			Pull out - LOAD	"	2:30	3:30	
			TRAVEL IN	"	3:30	4:30	

crd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

101' 240W 6" casing + Shoe

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN Jeff
TITLE Rick

CLIENT X Blaine Patre
TITLE

ow Printers