204100537

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

105 D 10
502292
6719384 ± 1000'
3000m

Started July 4 1984
Completed July 9 1984

WELL #3

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Thompson Geo-Tech	Water Well	Proposed Wolf Creek Extension

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
~~Hole #3~~			MOVE				
Moved Well #3			move set up	July 7	1:30	4:00	2.5
0'	8'	sand	Gr. Cobbles	"	4:00	5:00	1
8'	33	silt	some Gr.				
33	40'	till					
			crew travel	"	5:00	6:00	1
			crew travel	July 8	8:00	9:00	1
40'	42	till		"	9:00	12:30	3.5
42	87	Gr. sand cobbles.					
87	107	silt sand Gr.					
107	110	weather BR					
110	120	BR.					
			Develop	"	12:30	3:00	2.5
			Trip out	"	3:00	3:30	.5
			crew travel	"	3:30	4:30	1

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
110			

Remarks:
1 - drive shoe.

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT. Don Cherby.....

TITLE. Hydrogeologist.....

Willow Printers