204110297

Field Report

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

105 D11

497 081
672 6623 ± 100/300 m

Started. May 12 1990

Completed. May 15 1990

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Paddle wheel	W/W	Km 1469
		Alaska Hwy.
	90-1A-10	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move on set up	May 12	8:00	9:00	1
0	38	Gr	cob. sand.	"	9:00	11:30	2.5
38	52	sand	Gr.				
52	80	till					
			Fix Hyd Bank.	"	11:30	4:00	4.5
80	89	Gr.	sand silt	May 13	8:00	6:00	10
89	147	silt					
147	174	till					
174	280	silt	clay.				
280	318	silt	clay	May 14	8:00	2:00	6
318	335	Gr.	fine sand silt				
335	337	Gr.	sand.				
337	339	BR.					
			set screen	"	2:00	4:00	2.
			Develop	"	4:00	6:00	2.
			Trip out move off.	May 15	8:00	10:00	2.

crd. of Casing & Pipe

Size	Type	Size	Type

Feet	Inch	Feet	Inch
336	6		

Remarks:

1-odex shoe.
1-5 7/8" bit pin
20 slot K Packer
30 Gpm.

Static Level		Total Rig Time	hrs.
Ground Level	47	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers