MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

B.ID 204140024

Started Oct 10 1977
Completed Oct 12 1977

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
~~Dave~~ Brown Doug	W/W	LOT #16 McPherson Sub-D.

FORMATION LOG FROM	TO	FORMATION
0	15'	Silty sand
15	83	Silt
83	90	GR silt till
90	101	GR + silty till
101	122	GR + sd till
122	130'	GR + brown silty sand
130	135	silty brown sand
135	145	silty brown sand till
145	167	GR + sand
167	172	till

DESCRIPTION OF WORK	DATE	TIME FROM	TO	HOURS
MOVE				
moveing + siting up	OCT 10	8	9	
Drilling 6¼ to 172		9	4	
Reaming 7⅞ to 140'		4	7	
			tot	11
	OCT 11	8	7	11
Reamed 7⅞ to 164'				
Run 6" casing to 164				
set 20 slot screen				
Developing from		5	7	2
	OCT 12	8	11	
Developing				3
swaged packer +				
moveing	11	1		2

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
21	2		
21	1		
21	1		
21	1		
21	1		
21	1		
21	1		

Remarks:

6¼ wing bit to 101
6¼ ~~mud~~ Rock bit to 172
mix mud at 90'
EST 5

165.2' Bottom of 20 slot 5" x 5' screen

STATIC LEVEL	Total Rig Time	hrs.
Ground level	Total Standby	hrs.
Top of casing	Drilling Mud 10	sacks

SIGNATURES

NIGHT SUN Merv Tull
DRILLER

CLIENT
TITLE