MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

204140028

Started OCT 26 19 77
Completed OCT 29 19 77

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
ROD WASHOA		
	WATER WELL	LOT #20
		McPHERSON SUB

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
OCT 28		CHECKED	MOVE BOTTOM	OCT 26	8:00	10:00	2
		RUN 168'10" CASING 6"		CASING UP TRUCKS			
		DRILLED OUT FOR SCREEN		FILLING WATER TRUCK			
		SET + PULL SCREEN			10:00	12:00	2
		CLEANED BOTTOM OF HOLE		MOVING TO + CLEANING			
		SET SCREEN TO 171'4"		SITE	SETTING UP		
		WASHED + AIR DEVELOPED FOR 1 HR			12:00	6:00	6
				DRILLED 6¼ TO 145'			
OCT 29		WASHED + AIR DEVELOPED			6:00	7:00	1
		8 - 11:30	3.5 HRS	CLEANED UP WATER TRUCK			
		CLEANED UP + MOVED TO SHOP		FOR WATER			
		11:30 - 12:30	1 HR	OCT 27	8:00	12:00	4.
				DRILLED 6¼ TO 174'			
				REAMED 7⅞ TO 168'			5.
					5:30	6:30	1 H
				CLEANED UP WATER TRUCK			
				FOR WATER			

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

STATIC LEVEL		Total Rig Time	96 hrs.
Ground level		Total Standby	hrs.
Top of casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN MERV TULL
TITLE DRILLER

CLIENT
TITLE