MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

B ID 2041140030

Started Nov. 27 1978
Completed 28 1978

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---|---|
| Barry's Homes | water well | MacPherson subdiv. Lot #32 |

| FORMATION LOG FROM | TO | FORMATION |
|---|---|---|
| 0' | 9' | Sand |
| 9' | 18' | silt |
| 18' | 153' | clay. |
| 153' | 158' | clay Gravel |
| 158' | 171' | Gravel |
| 171' | 176' | Gravel |
| 176' | 177' | Till |
| 177' | 178' | rock |

| DESCRIPTION OF WORK | TIME DATE | FROM | TO | HOURS |
|---|---|---|---|---|
| MOVE | | | | |
| loading | Nov. 27 | 8:00 | 10:00 | 2. |
| moving setting up | " | 10:00 | 11:00 | 1 |
| | " | 11:00 | 6:00 | 7 |
| setting screen | " | 6:00 | 7:00 | 1 |
| Developing | " | 7:00 | 8:00 | 1 |
| swedge packer. Trip in to develop no water ½ Gal/min. pulled screen | Nov. 28 | 8:00 | 9:30 | 1.5 |
| | " | 9:30 | 1:00 | 3.5 |
| Developing | " | 1:00 | 3:30 | 2.5 |
| moving off. | " | 3:30 | 5:00 | 1.5 |

Rcrd. of Casing & Pipe

| Size | Type | Size | Type |
|---|---|---|---|
| 6" | | | |
| Feet | Inch | Feet | Inch |
| 173' | | | |

Remarks:
4 Gals./min

| | |
|---|---|
| STATIC LEVEL | Total Rig Time 21 hrs. |
| Ground level | Total Standby hrs. |
| Top of casing | Drilling Mud sacks |

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

# FIELD REPORT

Started Nov. 27 19 78

Completed Nov. 28 19 78

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---|---|
| Barry's Homes | Water Well | MacPherson sub-division |
| 2299 2nd Ave. | | Lot #22 |
| Whitehorse, Y.T. | | |

| FORMATION LOG | | | DESCRIPTION OF WORK | TIME | | | |
|---|---|---|---|---|---|---|---|
| FROM | TO | FORMATION | | DATE | FROM | TO | HOURS |
| | | | MOVE moving setting-up | Nov. 27 | 8:00 | 10:00 | 2 |
| 0' | 9' | sand | | | 10:00 | 6:00 | 8 |
| 9' | 18' | silt | | | 6:00 | 9:30 | 3.5 |
| 18' | 153' | clay | setting-screen swedge packer pulled screen | | | | |
| 153' | 158' | clay gravel | | Nov. 28 | 8:00 | 5:00 | 9 |
| 158' | 171' | gravel | developing | | | | |

| Rcrd. of Casing & Pipe | | | |
|---|---|---|---|
| Size | Type | Size | Type |
| 6" | | | |
| Feet | Inch | Feet | Inch |
| 173' | | | |

Remarks: app: 4/gal/min.

| | |
|---|---|
| STATIC LEVEL | Total Rig Time 22.5 hrs. |
| Ground level | Total Standby hrs. |
| Top of casing | Drilling Mud sacks |

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....