MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

B-ID 204140157

Started. Apr. 29 ... 1993
Completed. May 5 ... 1993

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
John Cummins	W/W	Hot springs Rd.
	93-1A-4	

FORMATION LOG

FROM	TO	FORMATION
0	4	silt
4	11	clay
11	29	silt
29	59	Till
59	60	Gr.
60	67	Gr.
67	76	BR
76	250	BR.
250	385	BR.
385	500	BR

DESCRIPTION OF WORK	DATE	TIME FROM	TIME TO	HOURS
MOVE				
change over and Loading	Apr. 29	7:00	11:00	4
move on set up	"	11:00	2:00	3
	"	2:00	6:30	4.5
silt				
some Gr				
sand.				
sand with clay	Apr. 30	8:00	6:00	10
	May 1	8:00	6:00	10
	May 3	8:00	6:00	10
Trip out	"	6:00	7:00	1

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
81			

Remarks: 5 GPM
1- shoe

STATIC LEVEL	
Ground level	157'
Top of casing	

Total Rig Time	hrs.
Total Standby	hrs.
Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

Started. APR. 29 ...19.93
Completed. May. 5 ...19.93

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
John Cummins	W / W	Hot springs Rd.
	93-1A-4	

FORMATION LOG FROM	TO	FORMATION
500	570	BR

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
Loading	May 4	8:00	10:00	2
Trip in	"	10:00	11:00	1
	"	11:00	2:00	3
Develop	"	2:00	4:00	2
Trip out	"	4:00	5:30	1.5
move off	May 5	8:00	10:00	2.

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

STATIC LEVEL	Total Rig Time hrs.
Ground level	Total Standby hrs.
Top of casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....