MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report 204140171

Started Nov 1 1982

Completed Nov 3 1982

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
MERV TULL	W/W	Old Alaska Hwy.

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE TRAVEL — SET UP	Nov 1	1:30	2:00	
			THAW OUT CASING HAMMER	"	2:00	2:30	
0'	13'	Silty	Sand + Gravel	"	2:30	5:00	
13'	22'	Fine	SAND				
22'	33'	Fine	Silty Sand				
33'	60'	Till	(Silty sand + gravel with clay	(wet)			
			Chain down — TRAVEL to shop	"	5:00	5:30	
			TRAVEL - START Rig - warm up	Nov 2	8:00	8:30	
60'	98'	Till		"	8:30	12:30	
98'	120	Silty	SAND + Gravel	"	~~12:30~~	~~to~~	
			DEVELOPE	"	12:30	1:00	
			Pullout — SET SCREEN	"	1:00	2:00	
			DEVELOPE	"	2:00	4:30	
			chain down — TRAVEL	"	4:30	5:00	
			WORK ON JIMMY — NO POWER	Nov. 3.	8:00	10:00	
			Pull screen + Casing Back 6'	"	10:00	11:00	
			DEVELOPE TO 3-4 G.P.M.	"	11:00	3:30	
			Pullout weld on cap		3:30	4:30	
			TRAVEL TO SHOP				

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

BOTTOM OF 15 SHOT SCREEN AT 114'

2' Riser — LEAD PACKER — 5 7/8 BIT PEN

109' — 250 W casing + 1 Drive shoe

Static Level	22'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN JEFF

TITLE CARL

CLIENT

TITLE

Willow Printers