FIELD REPORT

2041140184

Midnight Sun Drilling Co. Ltd.
#13 MacDonald Road
WHITEHORSE, Y.T. Y1A 4L1
Phone (403) 633-3070

Started..July..29....19.96
Completed..Aug..1....19.96

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dr. Albertini	W / W	Vista Rd. (off Mayo Rd)

FORMATION LOG FROM	TO	FORMATION
0	6'	silt
6	11	Gr. sand silt
11	17	Broken BR
17	24	BR.
24	90	BR.
		Water at 65' At 100 GPM 188 - 2.5
90	190	BR.

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
Load	July 29	8:00	11:30	3.5
move on setup	"	11:30	1:30	2
fine sand	"	1:30	3:00	1.5
cement casing				
Crew travel	"	3:00	3:30	0.5
Crew travel	July 30	8:00	8:30	0.5
	"	8:30	11:30	3
Develop	"	11:30	1:30	1.5
trip out	"	1:00	1:30	0.5
Crew travel	"	1:30	2:00	0.5
Crew travel	July 31	8:00	8:30	0.5
	"	8:30	1:00	4.5
Develop	"	1:00	2:30	1.5
Trip out	"	2:30	3:00	0.5
Crew travel	"	3:00	3:30	0.5
move off.	Aug 1	8:00	9:30	1.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
24			

Remarks: 12.5 GPM
1 - Drive shoe

STATIC LEVEL	
Ground level	7'
Top of casing	

Total Rig Time	hrs.
Total Standby	hrs.
Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

FIELD REPORT

Midnight Sun Drilling Co. Ltd.
#13 MacDonald Road
WHITEHORSE, Y.T. Y1A 4L1
Phone (403) 633-3070

Started Aug. 1 1996
Completed Aug. 1 1996

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Albertini	setting Pole for Air Sock	Vista Rd.

FORMATION LOG

FROM	TO	FORMATION

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
2.5 hr. Rig time				

Record of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

1 - Drive shoe
12 FT of 6 5/8" casing
30 Ft of 5 5/8" casing

STATIC LEVEL	
Ground level	
Top of casing	

Total Rig Time	hrs.
Total Standby	hrs.
Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....