Field Report 204140185

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started. Oct. 17 19.

Completed. Oct. 21 19.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
FRED DORWARD	W / W	LOT 1021, QUAD 105O PLAN 53245
	90-1A-44	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOUR
			MOVE				
			move on set up	oct. 17	10:00	8:00	10
			pull pump				
			Drill plastic pipe				
			modify Fishing tool	oct. 18	8:00	10:00	2.
			for plastic pipe				
			Fishing plastic pipe	"	10:00	4:00	6
			Drilling pump				
200	270	BR.		"	4:00	6:30	2.5
			Loading	"	6:30	7:00	0.5
			start up	oct. 19	8:00	9:30	1.5
270	470	BR		"	9:30	6:00	8.5
			Loading	"	6:00	7:00	1
470	580	BR.		oct. 20	8:00	3:00	7
			Develop	"	3:00	4:30	1.5
			Trip out crew travel	"	4:30	6:00	1.5
			To shop.				
			move off to shop	oct. 21	8:00	10:30	2.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

5 1/4" DHH. bit
10 G.P.M.

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers