MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE, Y.T.

P.O. [redacted]

FIELD REPORT

204140195

Pg 1

Started May 2 1996

Completed May 7 1996

Midnight Sun Drilling Co. Ltd.
#13 MacDonald Road
WHITEHORSE, Y.T. Y1A 4L1
Phone (403) 633-3070

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Safari adventures Ltd	W / W	out Fifteen mile Rd
Box 3995 Whitehorse Y.T.	Lot 1156 Quad 105D/14 Y.T.	Penners old property
Y1A 5M6	96-1A-4	mile 6.5

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Load	May 2	8:00	8:30	0.5
			Load	"	11:00	12:30	1.5
			move on set up	"	1:00	2:00	1
0	48	silt	fine sand	"	2:00	5:00	3
48	100	silt					
			Crew Travel	May 3	8:00	8:30	0.5
100	132	silt		"	8:30	5:00	8.5
132	155	clay	silt				
155	195	clay					
195	236	Till					
236	260	Till	silty Gr. Layers				
			Crew travel	"	5:00	5:30	0.5
			Crew travel	May 4	8:00	8:30	0.5
260	266	till	silty Gr. Layers	"	8:30	4:00	7.5
266	295	silt					
295	360	clay	some Gr.				
			Crew travel	"	4:00	4:30	0.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

STATIC LEVEL	Total Rig Time	hrs.
Ground level	Total Standby	hrs.
Top of casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.

P.O. ~~Box 4301~~

FIELD REPORT

Pg 2

Midnight Sun Drilling Co. Ltd.
#13 MacDonald Road
WHITEHORSE, Y.T. Y1A 4L1
Phone (403) 633-3070

Started May 2 1996
Completed May 7 1996

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Safari Adventures Ltd	W/W	out Fitter Mayo Rd.
Box 3995		
Whitehorse Y.T. Y1A 5M6	96-1A-4	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Crew travel	May 6	8:00	8:30	0.5
360	375	clay	silt	"	8:30	4:30	8
375	385	fine	sand Gr. silt				
			Crew travel	"	4:30	5:00	0.5
			Crew travel	May 7	8:00	8:30	0.5
			set screen	"	8:30	1:30	5
			Develop	"	1:30	4:30	3
			Tripout Load.	"	4:30	5:30	1
			Crew travel	"	5:30	6:00	0.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
382.	6		

Remarks: 50 GPM.
1- Reg. shoe
1- 20 slot screen
2' riser K Packer
5/8 bit pin

STATIC LEVEL		Total Rig Time	hrs.
Ground level	108'	Total Standby	hrs.
Top of casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....