MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

(4)

Started SEPT. 2 1976
Completed SEPT. 3 1976

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
D. LOWEY	WATER WELL	MILE 928 ALASKA HWY

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE	SEPT 2	4	5	1
0'	11'	SY (GRAY)		SEPT 3	7	6	11
11'	48'	TILL	BLUE CLAY				
48'	55'	SAND					
55'	56'	ROCK	(GREEN)				
			SEPT 2 - 10 HRS. 2 MOVE NO BIL 1 HR.				
			" 3 " 11 HRS.				

Rcrd. of Casing & Pipe Size	Type	Size	Type
5"			
Feet	Inch	Feet	Inch
20	4		
20	4		
15	4		
56	00		

Remarks:

PER 51' TO 55'
END CLOSED
BAILED AT 10 GPM

STATIC LEVEL		Total Rig Time	12 hrs.
Ground level	14	Total Standby	hrs.
Top of casing	15	Drilling Mud	3 sacks

SIGNATURES

MIDNIGHT SUN MERV TULL, DRILLER
TITLE NORMAN JAMES HOOP

CLIENT
TITLE