Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

205030006

Started July 9 1990
Completed July 10 1990

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
John Joe	W/W	hot ⊡ 5-0
		Labarge Lake
	90-1A-24	

FORMATION LOG FROM	TO	FORMATION
0	13	silt
13	120	BR.
120	163	BR

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
Fix compressor clutch shifter and Hyd. Bank	July 9	8:00	11:00	3
move on setup	"	11:00	1:30	2.5
sand Gr.	"	1:30	5:30	4
Crew Travel	"	5:30	6:00	0.5
Crew Travel	July 10	8:00	8:30	0.5
	"	8:30	10:00	1.5
Develop	"	10:00	11:30	1.5
Trip out	"	11:30	12:00	0.5
move off to shop	"	12:00	3:00	3

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	**Inch**	**Feet**	**Inch**
24			

Remarks: 1 GPM at 135'
1-odex shoe
5 GPM

Static Level		Total Rig Time	hrs.
Ground Level	34	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

Willow Printers