MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

#20504-0001

105E04

479 520
6781 105

± 1000/3000m
zone 8N

Started. SEPT. 26 ... 1978
Completed ..... 26 ... 1978

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
ART HUTCHISON	WATER WELL	MILE 28.5 MAYO RD.

FORMATION LOG

FROM	TO	FORMATION
0	1	PET
2	13	SILT GRAY
13	24	SILT BLUE
24	28	FINE GRAVEL
28	40	TILL

DESCRIPTION OF WORK	DATE	TIME FROM	TIME TO	HOUR
MOVE				
	SEPT 26	7	8 30	1.5
MOVEING TO 28.5 MA				
		8 30	10 30	2
WATER TRUCK STUCK				
AT BRIDGE				
		10 30	5	6.5
DRILLING & CASING				
		5	7	2
AIR DEVELOPING				
		7	8	1
MOVING TO SHOP				
			TOTAL	13

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6"		5"	
Feet	Inch	Feet	Inch
25'	0	12'	0"

Remarks:

20 SLOT SCREEN 4½ BIT SUB
BOTTOM 39'6"
2'6" OF SCREEN EXPOSED 24'6" TO 27'
12'0 OF 5" CASING ON BOTTOM OF 20 SLOT SCREEN

DEVELOPING 2 Hr

STATIC LEVEL		Total Rig Time	125 hrs.
Ground level	~	Total Standby	hrs.
Top of casing	≈ 20'	Drilling Mud	2 sacks

SIGNATURES

MIDNIGHT SUN. Mark Tutt & Raiva
TITLE. DRILLER

CLIENT.....
TITLE.....