MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

B·ID 205050001
Feb-10/05

Started..May..24.....1979..
Completed..May..24...19.79

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
WALMORS		BRAEBURN LODGE
BRAEBURN LODGE	WATER WELL #2	

FORMATION LOG FROM	TO	FORMATION
0	11	ROCKS + GR
11	13	SAND + GR
13	16	GR + ROCKS
16	17	GR TILL
17	22	HARD TILL
22	25	SAND + GR
25	30	GR + SAND
30	38	GR + SAND ROCKS
38		BLACK ROCK

DESCRIPTION OF WORK

MOVE

TIME DATE	FROM	TO	HOURS
May/24	7 30	9	1.5
MOVED SET UP DRILLING 4 2/3 TO 9'			
May 25	7 30	9 30	12.5
DRILLED 4 2/3 TO 15'			
DRILLED 6 1/4 TO 38'			
REAMED 7 2/3 TO 23'			
May 26	7 30	6 30	10.5
REAMED 7 2/3 TO 38'			
RUN 6" CASING TO 38			
SCREEN 25 SLOT			
WASHING + AIR DEVELOPING			
MOVING DRILL			

7 30 TO 11 30
12 30 TO 12 30
12 30 TO 2
3.5 hr 2 TO 5 30
5 30 TO 6 30

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch
19			
18			
38			
-4			
34'			

Remarks:

25 SLOT SCREEN
4 2/3 BIT BOTTOM BOTTOM 38'
2" RISER, LOAD PACKER!
AIR DEVELOPED TO 4 BOUND 3 CRM

STATIC LEVEL		Total Rig Time	24.5	hrs.
Ground level	22.7	Total Standby		hrs.
Top of casing	21.7	Drilling Mud	5	sacks

SIGNATURES

MIDNIGHT SUN....MERV TULL.....
TITLE.....JEFF.....

CLIENT.....
TITLE.....