MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

212010001

Started Aug 17 19.8

Completed Aug 18 19.8

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YIG	W/W	Durry Crk. Gov. Ca

FORMATION LOG FROM	TO	FORMATION
0'	11'	SILTY SAND & Gravel — Boulders
11'	44'	Till
44'	75'	BEDROCK
75'	245'	B.R.

DESCRIPTION OF WORK	DATE	TIME FROM	TO	HOURS
MOVE LOAD AT SHOP	Aug 17	8:00	12:00	
TRAVEL TO Durry CRK.	"	12:30	5:00	
EAT	"	5:00	5:30	
Move on	"	5:30	6:00	
SET UP	"	6:00	6:30	
silty sand, gravel, clay (some water)	"	6:30	8:30	
Pullout - Put on HAMMAR	"			
Creek (SOARY)	"	8:30	9:00	
FIX LINE ON COMP.	"	9:00	10:00	
FIX LINE ON COMP.	"	10:00	10:30	9½
	Aug 18	8:00	9:30	
	"	9:30	2:30	
FLUSH HOLE PULL OUT — LOAD	"	2:30	4:30	
		4:30	9	13

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

49' — 219 WALL Casing
6" — Drive SHOE

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN Jeff

TITLE BRAM

CLIENT

TITLE

Willow Printers