MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

213140004

Started Aug 17 19....

Completed Aug. 27 19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Spring Mount	W/W	KENO CITY
Martin Swiminski		
	#2	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE Move to KENO CITY	Aug 17	5:00 pm	2:00 AM	
			UNLOAD RIG + TRAILER	Aug 18	8:00	9:00	
			EAT	"	9:00	10:00	
			MOVE # 1 WELL	"	10:00	11:00	
0'	13'	Fine	silty SAND	"	11:00	5:30	
13'	34'	Till +	Boulders				
34'	43'	Boulders	+ Fine silty SAND				
43'	57'	Till +	Boulders				
57'	66'	silty SAND + gravel	(DAMP)				
66'	71'	silty SAND + gravel with some clay					
71'	77'	sand gravel with cobbles					
			TRAVEL TO CUT-OFF - LOAD F-600	7:00 pm	8:00 AM		
			RETURN TO KENO (JEFF) (8 hrs)				
			UNLOAD FLATDECK - LOAD N. TRAILER	Aug 19	7:00	10:30	
			Pull out - SET SCREEN	"	10:30	12:00	
			Develope	"	12:00	4:00	
			Pull out - LOAD	"	4:00	5:30	
			Move to #2 well	"	5:30	6:00	

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

72' 280W 6" casing + shoe
12 SHOT SCREEN - 2' Riser - Lead Packer - 5 7/8 Bit Fin
screen SET AT 75'
Developed To 7 G.P.M.

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN JEFF

TITLE RICK ROSS

CLIENT.....

TITLE.....

Willow Printers