MIDNIGHT DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

213140005

Started Aug 17 19.83.

Completed Aug. 27 19.83.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Spring Mount	W/W	KENO CITY
	#3	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE START RIG - TAKE STATIC LEVEL	Aug 22	7:00	7:30	
			Pull out - LOAD	"	7:30	8:30	
			Move # 3 WELL	"	8:30	9:00	
0'	8'	Silty Organics		"	9:00	4:30	
8'	17'	Silty sand & gravel with cobbles					
17'	31'	Till & cobbles					
31'	49'	Silty sand & gravel & Boulders					
49'	50'	Blue Clay					
50'	63'	Silty sand & gravel & cobbles					
63'	109'	Fine silty sand					
109'	148'	Silty clay					
148'	150'	Silty sand & gravel & boulders					
			Pull out - change Bit	"	4:30	5:30	
150	152	Boulder		"	5:30	6:30	
152'	160'	B.R.					

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

5 7/8 Bit at 150'

153' 2 80w 6" casing

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN JEFF

TITLE RICK ROSS

CLIENT

TITLE

Willow Printers

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

213140004
213140005
213140006

Started..Aug..17.....19.83.

Completed..Aug.27.....19.83

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Spring Mount	W/W	KENO
	HARD ROCK	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE full out - put on HAMMAR	Aug 23	7:00	8:00	
160'	220'	BR		"	8:00	12:30	
			Develope	"	12:30	4:30	
			Full out. Load	"	4:30	6:00	
			Move up to Mount KENO	Aug 24	7:00	9:30	
			SET UP #1	"	9:30	10:00	
0'	50'	BR		"	10:00	11:30	
			Move #2	"	11:30	11:45	
0'	40'	BR		"	11:45	1:30	
			Move #3	"	1:30	1:45	
0'	60'	BR		"	1:45	4:00	
			Move #4	"	4:00	4:15	
0	17'	OB		"	4:15	7:30	
17	80'	BR	Travel - Full out - home	Aug 25	7:00	8:00	
			Move #5	"	8:00	8:30	
0'	20'	BR		"	8:30	9:00	
			Move #6	"	9:00	10:00	
0	19'	OB		"	10:00	1:00	
19	100'	BR					

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

105 Bags - Aug 24

5 1/4" HAMMAR BIT HOLE #1 (MOUNT KENO)

WELL #3 - Developed TO 4 G.P.M.

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN JEFF

TITLE RICK ROSS

CLIENT.....

TITLE.....

Willow Printers