Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

213140006

Started Aug 17 1983.

Completed Aug 27 1983.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Spring Mount	W/W	KENO CITY
	21	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE SET UP - Weld on shoe	Aug 20	7:00	8:00	
0'	29'	Fine silty	Sand + cobbles	"	8:00	6:00	
29'	42'	Brown	silt				
42'	51'	silty	gravel				
51'	86'	silty	gravel + Boulders				
86'	94'	Boulders					
94'	140'	B.R.					
			START RIG - WARM UP	Aug 21	7:00	7:30	
140'	220'	BR		"	7:30	3:00	
			Develope	"	3:00	6:00	

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

5 7/8 TRICONE 0 - 94'
5 7/8 TRICONE AT 94'
96' 240' 6" casing

Static Level	Total Rig Time / hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN JEFF

TITLE RICK ROSS

CLIENT

TITLE

Willow Printers