MIDNIGHT SUN DRILLING CO. LTD
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

802030025

Started June 12 19 77

Completed June 12 19 77

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Stanley and Associates 212 Main Street Whitehorse, Y.T.	Test Hole #1 for water well	Industrial Site #2 19 miles from Dawson

FORMATION LOG

FROM	TO	FORMATION
0'	4'	peat
4'	5'6"	silt
5'6"	21'	gravel(frozen)
21'	25'	silt
25'	35'	silt, till
35'	47'	silt
47'	72'6"	hard till
72'6"	80'	silty till
80'	100'	silt

DESCRIPTION OF WORK

MOVE Drilling on old road moved off and drilled to ~~100'~~

TIME

DATE	FROM	TO	HOURS
June 12	8am	9:30am	1.5
	9:30am	11:30am	2
	11:30am	8pm	8.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks: Drilled from 25'--100' 6¼" wing bit

STATIC LEVEL

Ground level

Top of casing

Moving

Total Rig Time 10.5 hrs.

Total Standby 1.5 hrs.

Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN Merv Tull

TITLE.....

CLIENT R.J. Stewart

TITLE.....