Page 1

Entered:
B·ID 802030007

Field Report

#802030033

586 425;
7 101 304 ± 30/100 m

Started July 12 1984
Completed July 14 1984

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Marian DeSean. Dawson.	W/W	Bear Creek Sub. Lot #15

FORMATION LOG FROM	TO	FORMATION
0'	22	Gr. sand Boulders.
22	30'	silt sand Gr cobbles
30'	80'	B R.

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE Loading	July 11	9:30	11:30	2
travel to Dawson Corner	July 12			7
move to site set up	"	2:30	4:00	1.5
	"	4:00	9:30	5.5
crew travel	"	9:30	10:00	0.5
crew travel	July 13	8:00	8:30	0.5
move off	"	8:30	9:00	0.5

Crd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

16.5 HRS Rig Time

Static Level	Total Rig Time 16.5 hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

Page 2
8020300 33
(con't)

Started. July 12 1984
Completed. July 14 1984

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Marian DeJean Dawson	W/W	Bear Creek sub Lot #15

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move back to	July 13	2:30	4:00	1.5
			Marian Lot #15				
80	160	BR.		"	4:00	7:30	3.5
			crew travel	"	7:30	8:00	0.5
			2 hrs. repair Hyd. line				
			crew travel	July 14	8:00	8:30	0.5
			repair Hyd Filter	"	8:30	9:00	0.5
			seal.				
160	200	BR.		"	9:00	10:30	1.5
			Develop	"	10:30	2:00	3.5
			move off.	"	2:00	3:00	1.

Rd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
34	6		

Remarks: 11.5 hrs

1-5 7/8" tricone
1- drive shoe.

Static Level		Total Rig Time	11.5 hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers